

# INSPECTION RECORD

F.A.R. 43.11 - 91.217-91.409

DATE	AIRCRAFT TIME IN SERVICE	KIND OF INSPECTION - STATUS & DISCREPANCY LIST SIGNATURE - CERT. NO. OF PERSON APPROVING OR DISSAPPROVING AIRCRAFT FOR SERVICE
		<p>THIS <u>AIRFRAME</u> HAS BEEN INSPECTED IN ACCORDANCE WITH THE <u>PROGRESSIVE INSPECTION PROGRAM, BONANZA A36</u> REQUIRED BY <u>F.A.R. 43.11-91.409 (d)</u> AND IS APPROVED FOR RETURN TO SERVICE.</p> <p>I CERTIFY THAT <u>WORK</u> HAS BEEN ACCOMPLISHED IN ACCORDANCE WITH THE <u>PROGRESSIVE INSPECTION PROGRAM, BONANZA A36</u> APPROVED UNDER FAR <u>43.11-91.409 (d)</u>. PERTINENT DETAILS OF THE INSPECTION ARE ON FILE AT THIS AIRFRAME UNDER WORK ORDER <u>1576</u>.</p> <p>AIRFRAME TIME <u>2237.7</u> TACH TIME <u>2237.7</u>            ENGINE TIME <u>035.1</u> SMOH <u>0</u></p> <p>DATE <u>6-28-96</u> INSPECTOR <u>[Signature]</u>            IASCO PA. <u>CRS-NB3716L</u></p>
<u>6-28-96</u>	<u>2237.7</u>	<p>INSTALLED NEW MAIN TIRES SIN# <u>57242120</u>, LOT# <u>1817</u>            NEW NOSE TIRE SIN <u>50830853</u>, INSTALLED SERVICEABLE UTILITY DOOR HANDLE, INSTALLED NEW RH NOSE DOOR ROD END <u>[Signature]</u> <u>CRS-NB3716L</u></p>
<u>7-19-96</u>	<u>2271.0</u>	<p>Installed new Receiver-dryer, expansion valve inspected &amp; filter cleaned. Air-conditioning service, I.A.W. Beech service manual ops checked found Satisfactory. H.S.C. <u>[Signature]</u> <u>CRS-NB3716L</u></p>

### INSPECTION RECORD

F.A.R. 43.11 - 91.217 91.409

DATE	AIRCRAFT TIME IN SERVICE	KIND OF INSPECTION - STATUS & DISCREPANCY LIST SIGNATURE - CERT. NO. OF PERSON APPROVING OR DISSAPPROVING AIRCRAFT FOR SERVICE
		<p><u>THIS AIRFRAME</u> HAS BEEN INSPECTED IN ACCORDANCE WITH THE IASCO PROGRESSIVE INSPECTION PROGRAM, BONANZA A36, REQUIRED BY FAR 91.409 (d) AND IS APPROVED FOR RETURN TO SERVICE.</p> <p>I CERTIFY THAT A PHASE <u>6</u> HAS BEEN ACCOMPLISHED IN ACCORDANCE WITH THE IASCO PROGRESSIVE INSPECTION PROGRAM, BONANZA A36, APPROVED UNDER FAR 91.409 (d). PERTINENT DETAILS OF THE INSPECTION ARE ON FILE AT THIS AGENCY UNDER WORK ORDER <u>813</u></p> <p>AIRFRAME TOTAL TIME <u>2286.0</u> TACH TIME <u>2291.7</u>            ENGINE TOTAL TIME <u>682.4</u> SMOH <u>A</u></p> <p>DATE <u>8-7-96</u> INSPECTOR <u>[Signature]</u>            IASCO FAA CRS-NN3716L</p>
<u>8/7/96</u>	<u>2286.0</u>	<p>INSTALLED CERTIFIED ALTIMETER &amp; LEAK CHECKED STATIC SYSTEM PER FAR 23.1325(b)(2)(i) NEXT ALTIMETER CERT DUE 5/98. REPLACED A/C COMPRESSOR S/N OFF 0248407471. S/N ON 0159511571. REPLACED EXPANSION VALVE, LOW PRESSURE SWITCH AND RECEIVER/DRYER. REPLACED REAR INSIDE CABIN DOOR HANDLE S/N ON 1589 &amp; COMPLIED WITH SR 2693. —</p> <p style="text-align: center;">— END — <u>[Signature]</u></p>

ANCE  
VED

17

itions

516

